



Memo

Subject: HEBER PUBLIC UTILITY DISTRICT
CHILDREN'S PARK RENOVATION PROJECT
THG Project No. 744.087

Originator: Christopherson Garcia, Assistant Project Engineer

Distribution: HEBER PUBLIC UTILITY DISTRICT (OWNER)
Madeline Dessert, General Manager
Francisco Rodriguez, Chief Operator
HPUD Board of Directors

THE HOLT GROUP, INC (HPUD CONSULTANT ENGINEER)
James G. "Jack" Holt, P.E., Principal Engineer
Fumi Hamanaka Galvan, P.E., P.L.S., Project Engineer
Juny Marmolejo, P.E., Project Engineer

Date: March 15, 2024

An update of the construction for the aforementioned project is listed below.

1. Construction Tasks completed:
 - Mobilization to the site on March 11, 2024
 - Closure of the park to the public
 - Removal and disposal of Park Facilities (Playground, Swing Set, Shade Structures)
 - Removal and disposal of concrete sidewalk and slabs
2. Construction Tasks Underway:
 - Existing Irrigation System removal
 - Excavation to subgrade for new park facilities
 - Earthwork of new Playground and Splash Pad areas
3. Construction Items Remaining to be Conducted:
 - Utility Work
 - Construction of Splash Pad
 - Construction of Restroom/Mechanical Room Facility
 - Construction of Playground
4. Timeline:
 - Anticipated Construction Completion Date: September 20, 2024